

**Project / System** Elevator System

**Prepared By** L Ebert

**Version** 1.0

**Date** Aug 10, 2026

**Approved By** O Kipp

### Summary

| Total Tests | Passed | Failed | Blocked |
|-------------|--------|--------|---------|
| 20          | 20     | 0      | 0       |

| ID        | Category              | Sub Item                                                                                             | Verification Method           |
|-----------|-----------------------|------------------------------------------------------------------------------------------------------|-------------------------------|
| P3-VV-001 | CAN/LAN Communication | Implement CAN/LAN communication bridge                                                               | Functional test / observation |
| P3-VV-002 | CAN/LAN Communication | Ensure activity in CAN network changes values in database                                            | Functional test / observation |
| P3-VV-003 | CAN/LAN Communication | Changes in GUI change value in database and generate CAN messages                                    | Functional test / observation |
| P3-VV-004 | CAN/LAN Communication | CAN messages result in changes to database and GUI/Indicators                                        | Functional test / observation |
| P3-VV-005 | CAN/LAN Communication | Commands from the LAN network are sent to the controller and move the elevator/indicate floor number | Functional test / observation |

**Project / System** Elevator System

**Prepared By** L Ebert

**Version** 1.0

**Date** Aug 10, 2026

**Approved By** O Kipp

### Summary

| Total Tests | Passed | Failed | Blocked |
|-------------|--------|--------|---------|
| 20          | 20     | 0      | 0       |

| ID        | Category             | Sub Item                                                | Verification Method           |
|-----------|----------------------|---------------------------------------------------------|-------------------------------|
| P3-VV-006 | Controller Software  | Raspberry Pi relays messages between CAN/LAN network    | Functional test / observation |
| P3-VV-007 | Finite State Machine | Develop and implement a finite state machine            | Functional test / observation |
| P3-VV-008 | Additional Function  | Create Maintenance Menu in GUI                          | Functional test / observation |
| P3-VV-009 | Additional Function  | Require Authentication for Maintenance Menu             | Functional test / observation |
| P3-VV-010 | Additional Function  | Use Database values to change maintenance flags in menu | Functional test / observation |

|                  |                 |
|------------------|-----------------|
| Project / System | Elevator System |
| Prepared By      | L Ebert         |
| Version          | 1.0             |
| Date             | Aug 10, 2026    |
| Approved By      | O Kipp          |

| Summary     |        |        |         |
|-------------|--------|--------|---------|
| Total Tests | Passed | Failed | Blocked |
| 20          | 20     | 0      | 0       |

| ID        | Category                 | Sub Item                      | Verification Method                    |
|-----------|--------------------------|-------------------------------|----------------------------------------|
| P3-VV-011 | Previous Phase Checklist | Car Controller Functionality  | Record review / pass-fail confirmation |
| P3-VV-012 | Previous Phase Checklist | Floor Nodes Functionality     | Record review / pass-fail confirmation |
| P3-VV-013 | Previous Phase Checklist | Door Open/Close Functionality | Record review / pass-fail confirmation |
| P3-VV-014 | Previous Phase Checklist | Queue Functionality           | Record review / pass-fail confirmation |
| P3-VV-015 | Previous Phase Checklist | GUI Complete                  | Record review / pass-fail confirmation |

**Project / System** Elevator System

**Prepared By** L Ebert

**Version** 1.0

**Date** Aug 10, 2026

**Approved By** O Kipp

### Summary

| Total Tests | Passed | Failed | Blocked |
|-------------|--------|--------|---------|
| 20          | 20     | 0      | 0       |

| ID        | Category                 | Sub Item                         | Verification Method                    |
|-----------|--------------------------|----------------------------------|----------------------------------------|
| P3-VV-016 | Previous Phase Checklist | Database Made                    | Record review / pass-fail confirmation |
| P3-VV-017 | Previous Phase Checklist | Diagnostic Reports Present       | Record review / pass-fail confirmation |
| P3-VV-018 | Previous Phase Checklist | Sabbath Mode Functionality       | Record review / pass-fail confirmation |
| P3-VV-019 | Previous Phase Checklist | Maintenance Mode (Base)          | Record review / pass-fail confirmation |
| P3-VV-020 | Previous Phase Checklist | Floor Announcement Functionality | Record review / pass-fail confirmation |

## Phase 3 Verification and Validation

Phase 3 expands verification and validation to the CAN/LAN communication bridge, controller message relay b functions, and a previous-phase regression checklist. The following items align with the Phase 3 project req finalized.

| Not Run | Completion % |
|---------|--------------|
| 0       | 100.0%       |

| Expected Result                                                                                                                  | Test Procedure                                                                                                                                                                             | Acceptance Criteria                                                                                                                                  |
|----------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------|
| The CAN/LAN bridge is implemented and can exchange messages between the CAN network, LAN network, database, and GUI as required. | 1) Start the CAN/LAN bridge service. 2) Verify bridge connection to the CAN network, LAN network, database, and GUI. 3) Send representative CAN and LAN messages. 4) Confirm messages are  | Pass when the bridge starts successfully, connects to all required interfaces, and routes representative messages in both directions without loss or |
| CAN network activity updates the corresponding database values.                                                                  | 1) Generate or observe a known CAN network event. 2) Inspect the related database record/value. 3) Compare the database value against the expected CAN event. 4) Record evidence.          | Pass when each tested CAN event creates or updates the correct database value with no missing or incorrect records.                                  |
| GUI changes are written to the database and generate the expected CAN messages.                                                  | 1) Change a supported command/value in the GUI. 2) Inspect the database for the matching update. 3) Monitor the CAN network for the generated message. 4) Compare against the expected CAN | Pass when the GUI change updates the correct database field and produces the correct CAN message within the expected operating time.                 |
| Incoming CAN messages update the database and are reflected in the GUI or indicators.                                            | 1) Send or observe a known CAN message. 2) Confirm database value changes. 3) Confirm GUI status or indicator changes. 4) Compare all outputs against the expected state.                  | Pass when the database and GUI/indicators consistently reflect each tested CAN message.                                                              |
| LAN commands are relayed to the controller and result in elevator movement and/or correct floor indication.                      | 1) Send a valid LAN command for elevator movement or floor indication. 2) Monitor command relay to the controller. 3) Observe elevator response and floor indication. 4) Record result and | Pass when valid LAN commands reach the controller and cause the expected elevator movement or floor number indication.                               |

## Phase 3 Verification and Validation

Phase 3 expands verification and validation to the CAN/LAN communication bridge, controller message relay b functions, and a previous-phase regression checklist. The following items align with the Phase 3 project req finalized.

| Not Run | Completion % |
|---------|--------------|
| 0       | 100.0%       |

| Expected Result                                                                                        | Test Procedure                                                                                                                                                                                   | Acceptance Criteria                                                                                                                 |
|--------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|
| The Raspberry Pi relay passes messages between the CAN and LAN networks reliably.                      | 1) Start the Raspberry Pi relay program. 2) Send representative messages from CAN to LAN and LAN to CAN. 3) Observe both network interfaces. 4) Check logs or database records for relay status. | Pass when representative messages are relayed between CAN and LAN without unexpected delay, duplication, or loss.                   |
| The finite state machine is implemented and controls elevator states according to defined transitions. | 1) Review defined elevator states and transitions. 2) Trigger each key input/event. 3) Observe state transitions and controlled outputs. 4) Compare behaviour against the FSM design.            | Pass when the system enters the correct states, performs expected actions, and rejects invalid transitions according to the design. |
| A maintenance menu is available in the GUI and displays required maintenance options/status values.    | 1) Open the GUI. 2) Navigate to the maintenance menu. 3) Verify the menu is visible, labelled, and contains required options/status values. 4) Record evidence.                                  | Pass when the maintenance menu is accessible through the GUI and contains the required maintenance controls and indicators.         |
| Access to the maintenance menu requires successful authentication.                                     | 1) Attempt to access the maintenance menu without authentication. 2) Attempt access with invalid credentials. 3) Attempt access with valid credentials. 4) Compare access results.               | Pass when unauthenticated or invalid users are denied access and valid users are granted access to the maintenance menu.            |
| Database maintenance flag values are reflected accurately in the maintenance menu.                     | 1) Set or update representative maintenance flag values in the database. 2) Refresh or reopen the maintenance menu. 3) Verify menu flags match database values. 4) Change values if              | Pass when maintenance menu flags match the database values and update consistently after changes.                                   |

## Phase 3 Verification and Validation

Phase 3 expands verification and validation to the CAN/LAN communication bridge, controller message relay b functions, and a previous-phase regression checklist. The following items align with the Phase 3 project req finalized.

| Not Run | Completion % |
|---------|--------------|
| 0       | 100.0%       |

| Expected Result                                                                                               | Test Procedure                                                                                                                                              | Acceptance Criteria                                                                                                                 |
|---------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|
| Car Controller Functionality has prior verification evidence and remains acceptable for Phase 3 integration.  | 1) Review prior phase test evidence or demonstration record. 2) Perform a simple spot-check if practical. 3) Record Pass or Fail in this Phase 3 checklist. | Pass when prior evidence exists and no Phase 3 regression is observed. Fail when the item is not functional or evidence is missing. |
| Floor Nodes Functionality has prior verification evidence and remains acceptable for Phase 3 integration.     | 1) Review prior phase test evidence or demonstration record. 2) Perform a simple spot-check if practical. 3) Record Pass or Fail in this Phase 3 checklist. | Pass when prior evidence exists and no Phase 3 regression is observed. Fail when the item is not functional or evidence is missing. |
| Door Open/Close Functionality has prior verification evidence and remains acceptable for Phase 3 integration. | 1) Review prior phase test evidence or demonstration record. 2) Perform a simple spot-check if practical. 3) Record Pass or Fail in this Phase 3 checklist. | Pass when prior evidence exists and no Phase 3 regression is observed. Fail when the item is not functional or evidence is missing. |
| Queue Functionality has prior verification evidence and remains acceptable for Phase 3 integration.           | 1) Review prior phase test evidence or demonstration record. 2) Perform a simple spot-check if practical. 3) Record Pass or Fail in this Phase 3 checklist. | Pass when prior evidence exists and no Phase 3 regression is observed. Fail when the item is not functional or evidence is missing. |
| GUI Complete has prior verification evidence and remains acceptable for Phase 3 integration.                  | 1) Review prior phase test evidence or demonstration record. 2) Perform a simple spot-check if practical. 3) Record Pass or Fail in this Phase 3 checklist. | Pass when prior evidence exists and no Phase 3 regression is observed. Fail when the item is not functional or evidence is missing. |

## Phase 3 Verification and Validation

Phase 3 expands verification and validation to the CAN/LAN communication bridge, controller message relay b functions, and a previous-phase regression checklist. The following items align with the Phase 3 project req finalized.

| Not Run | Completion % |
|---------|--------------|
| 0       | 100.0%       |

| Expected Result                                                                                                  | Test Procedure                                                                                                                                              | Acceptance Criteria                                                                                                                 |
|------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|
| Database Made has prior verification evidence and remains acceptable for Phase 3 integration.                    | 1) Review prior phase test evidence or demonstration record. 2) Perform a simple spot-check if practical. 3) Record Pass or Fail in this Phase 3 checklist. | Pass when prior evidence exists and no Phase 3 regression is observed. Fail when the item is not functional or evidence is missing. |
| Diagnostic Reports Present has prior verification evidence and remains acceptable for Phase 3 integration.       | 1) Review prior phase test evidence or demonstration record. 2) Perform a simple spot-check if practical. 3) Record Pass or Fail in this Phase 3 checklist. | Pass when prior evidence exists and no Phase 3 regression is observed. Fail when the item is not functional or evidence is missing. |
| Sabbath Mode Functionality has prior verification evidence and remains acceptable for Phase 3 integration.       | 1) Review prior phase test evidence or demonstration record. 2) Perform a simple spot-check if practical. 3) Record Pass or Fail in this Phase 3 checklist. | Pass when prior evidence exists and no Phase 3 regression is observed. Fail when the item is not functional or evidence is missing. |
| Maintenance Mode (Base) has prior verification evidence and remains acceptable for Phase 3 integration.          | 1) Review prior phase test evidence or demonstration record. 2) Perform a simple spot-check if practical. 3) Record Pass or Fail in this Phase 3 checklist. | Pass when prior evidence exists and no Phase 3 regression is observed. Fail when the item is not functional or evidence is missing. |
| Floor Announcement Functionality has prior verification evidence and remains acceptable for Phase 3 integration. | 1) Review prior phase test evidence or demonstration record. 2) Perform a simple spot-check if practical. 3) Record Pass or Fail in this Phase 3 checklist. | Pass when prior evidence exists and no Phase 3 regression is observed. Fail when the item is not functional or evidence is missing. |



behaviour, finite state machine implementation, maintenance menu requirements and may be customized as implementation details are

| Result | Validator / Date | Evidence / Notes |
|--------|------------------|------------------|
| Pass   | BG/ 2026-08-17   |                  |
| Pass   | OK/ 2026-08-10   | Video recorded   |
| Pass   | BG/ 2026-08-14   |                  |
| Pass   | OK/ 2026-08-10   |                  |
| Pass   | BG/ 2026-08-17   |                  |

behaviour, finite state machine implementation, maintenance menu requirements and may be customized as implementation details are

| Result | Validator / Date | Evidence / Notes |
|--------|------------------|------------------|
| Pass   | BG/ 2026-08-10   |                  |
| Pass   | BG/ 2026-08-14   |                  |
| Pass   | OK/ 2026-08-16   |                  |
| Pass   | OK/ 2026-08-16   |                  |
| Pass   | OK/ 2026-08-16   |                  |

behaviour, finite state machine implementation, maintenance menu  
requirements and may be customized as implementation details are

| Result | Validator / Date | Evidence / Notes |
|--------|------------------|------------------|
| Pass   | LE/ 2026-08-17   |                  |
| Pass   | LE/ 2026-08-17   |                  |
| Pass   | LE/ 2026-08-17   |                  |
| Pass   | BG/ 2026-08-17   |                  |
| Pass   | LE/ 2026-08-17   |                  |

behaviour, finite state machine implementation, maintenance menu requirements and may be customized as implementation details are

| Result | Validator / Date | Evidence / Notes |
|--------|------------------|------------------|
| Pass   | LE/ 2026-08-17   |                  |
| Pass   | LE/ 2026-08-17   |                  |
| Pass   | BG/ 2026-08-17   |                  |
| Pass   | BG/ 2026-08-17   |                  |
| Pass   | LE/ 2026-08-17   |                  |